



## Weekly Update

Friday, April 23, 2021

### Creekwalk South

Project Superintendent: Jeff Evans  
Project Manager: Derek Jay

**Progress Update:** Building A: EIFS, waterproofing, steel canopies, frame Riser Rm, fireplace slab & masonry. Building B: Blue top slab, finish stormlines, and pour ramps & stairs. Building C: Steel deck & detailing, framing, sheathing, and RTU curbs. Building D: Storefront. Building E: Fire alarm.

**Look Ahead:** Building A: EIFS, masonry, canopies. Building B: Fine grade slab and stock steel. Building C: Framing, sheathing, canopies, and roof drains. Building D: Storefront and grading for sidewalks. Building E: Grading for sidewalks.

**Items that could impact project:** COVID 19 & Weather

